

Tel. 998-5333 Paul Benevedes, 367 Prescott St. NB02745

October 3, 1985

127A

#30332 W.S. #367 Prescott St. N x Tarkiln Hill Rd.

Please install 1" copper serv. to supply one-family home. From Prescott St. Meter inside cellar wall. Replaces 3/4" serv. #18732 to be disctd.

Measures of 1" Curb Stop:

S x S line Brockton St.	373.0 ft.
E x W line Prescott St.	7.0 ft.
S x N line house	6.0 ft.
E x E line house	41.0 ft.

Main is 18 ft. E x W line.

Work done Oct. 4, 1985

21 ft. - 1" Copper tubing @ 2.85'	\$ 59.85
Labor	\$ 81.28
1" Corporation tap	\$ 12.06
1" Curb Stop	\$ 32.10
1 Caldwell Stop Box, compl	\$ 21.00
Carting	\$ 10.00
B 100 Mu. tapping mach. use	\$ 14.00
2 1" meter cplgs. @ 4.00 ea	\$ 8.00
St. cut: 6' x 3' Warr. @ 14.50 SY	\$ 29.00
Loader use: one hour	\$ 9.00
Compressor use: one hour	\$ 8.00
Turn on charge	\$ 15.00
	\$ 299.29

Additional Measures
367 Prescott St.

Aug. 21, 1991
Ser.# 30332 - 1"

House burnt - Rebuilt with a new foundation -
old house measures changed -

New Measures: taken by Gil Souto

S x N line house	12.6 ft.
N x S line house	24.1 ft.
E x E line house	21.7 ft.

