

Tel. 992-1491

Richard F. Bailey, 584 County St. NB

Oct. 8, 1985

02740

33

#30334 E.S. Jacintho St. S x Allen St.

Please install 1" copper serv. to supply one-family home. From Jacintho St. Meter inside cellar wall. Ed Reynolds Contractor.

Lot 123

Measures of 1" Curb Stop:

N x N line Winterville Rd.	151.0 ft.
W x E line Jacintho St .	8.0 ft.
N x S line House	26.0 f t.
W x W line house	37.3 ft.

Main is 32 ft. W x E line.

Work done Oct. 21, 1985

62 ft. - 1" Copper tubing by Owner
(32' out: 30' ins.)

Labor.....	\$ 29.36
1" Corporation tap.....	\$ 12.06
1" Curb Stop.....	\$ 32.10
1 Caldwell Stop Box, compl.....	\$ 21.00
Carting/.....	\$ 10.00
B-100 Mueller tapping machine use.....	\$ 14.00
2 1" meter ppls.@ 4.00 ea.....	\$ 8.00
Turn on charge.....	\$ 15.00
	<u>\$ 141.52</u>

Reynolds Const. dug, backfilled & will maintain
trench.

*picked up poles Fletcher
10/25/85*