

Tel. 992-1491

Richard F. Bailey, 584 County ST.

Oct. 8, 1985

NB 02740

33

#30335 E.S. Jacintho St. S x Allen St.

Please install 1" copper serv. to supply one-family home. From Jacintho St. Meter inside cellar wall.

E. Reynolds Contractor. Lot 125

Measures of 1" Curb Stop:

N x N line Winterville Rd. 210.0 ft.

W x E line Jacintho St. 7.0 ft.

N x S line house 4.3 ft.

W x W line house 37.3 ft.

Main is 32 ft. W x E line.

Work done Oct. 21, 1985

62 ft. - 1" Copper tubing by Owner
(32' out: 30' ins.)

Labor.....	\$ 29.36
1" Corporation tap.....	\$ 12.06
1" Curb Stop.....	\$ 32.10
1 Caldwell Stop Box, complete.....	\$ 21.00
Carting.....	\$ 10.00
B-100 Mueller tapping machine use.....	\$ 14.00
2 1" Meter cplgs. @ 4.00 ea.....	\$ 8.00
Turn on charge.....	\$ 15.00
	\$ 141.52

Reynolds Const. dug, backfilled & will
maintain trench.

flushes
picked up cplgs 10/25/85