

Tel. 993-2611

James Kalife, PO Box 9, Fhvn., MA02719

Oct. 10, 1985

6

#30336 N.S. Freedom Blvd. E x Lighthouse La.

Please install 1" copper serv. to supply one-family home From Freedom Blvd. Meter inside cellar wall.

J. August Contr. Lay with drain.

Measures of 1" Curb Stop:

W x W line Seaview Terrace	241.5 ft.
S x N line Freedom Blvd.	1.6 ft.
E x W line Bldg.	1.4 ft.
S x S line house	27.3 ft.

Main is 38 ft. S x N line.

Work done Nov. 13, 1985

67 ft. - 1" Copper tubing by Owner
(38' out: 29' ins.)

Labor.....	\$ 43.90
1" Corporation.	\$ 12.06
1" Curb Stop.....	\$ 32.10
1 Caldwell Stop Box, compl.....	\$ 21.00
Carting.....	\$ 10.00
B-100 Mueller tapp. mach. use.....	\$ 14.00
2 1" meter cplg. @ 4.00 ea.....	\$ 8.00
Turn on charge.....	\$ 15.00
	\$ 156.06

J. August dug, backfilled & will maintain
trench.

cplgs picked up 2-1" 12/13/85