

tel. 995-9848

Zygmunt Siwik, 30 Leland St. NB

Oct. 21, 1985

02745

#30340 N.S. Plainville Rd. *W* x Shawmut Ave.

124

Please install 1" copper serv. to supply one-family home
From Plainville Rd. Meter inside cellar wall. No sewer -
Main to be extended. ON ASSESSMENT.

Measures of 1" Curb Stop:

W x W line Shawmut Ave. 626.0 ft.

S x N line Old Plainville Rd. 6.1 ft.

~~(Exctr. of Darl. Hyd. 36.7 ft.)~~ *MOVED*

Main is 30 ft. S x N line.

Work done March 7, 1986

30 ft. - 1" Copper tubing (30' out: @2.85'	\$	85.50
Labor.....	\$	173.84
1" Corporation tap.....	\$	12.06
1" Curb Stop.....	\$	32.10
1 Caldwell Stop box, compl.....	\$	21.00
Carting.....	\$	10.00
B 100 Mu. tapping machine use.....	\$	14.00
2 - 1" Meter cplg. @ 4.00 ea.....	\$	8.00
Loader use: 3 hrs. @ 9.00 hr.....	\$	27.00
Compressor use: 2 hrs. @ 8.00 hr.....	\$	16.00
St. cut: 18' x 3' Warr. @ 14.50 SY.....	\$	87.00
Side. cut: 8' x 3' Dirt/.....	\$	N/C
Turn on charge.....	\$	15.00

\$ 501.50

Service Extended

Nov. 21, 1988

N.S. Old Plainville Rd. W x Ser. # 30340- 1"

Shawmut Ave.

This was a Line Service installed March 7, 1986.
Removed a piece of copper laid from curb stop to line.
Installed 1" copper from curb stop to inside building.
Bristol Plymouth Cont. installed & supplied copper.

Measures:

S x N line Old Plainville Rd.	5.0 ft.
E x E line Bldg.	5.0 ft.
S x S line house	22.5 ft.
Main to curb stop	24.5 ft.

J. Rodrigues, Insp.

