

Tel. 995-6291

Jose S. Castelo, 1813 Acushnet Ave. NB

Oct. 22, 1985

5

#30342 S.W. cor. #133 Brock Ave., & Bass St.

Please install 3/4" copper serv. to supply one-family home. From Brock Ave. Meter inside cellar wall.

Norman Enterprises - Contractor. Lot 235. Has Sewer.

Measures of 3/4" Curb stop:

W x W line Brock Ave.	23.3 ft.
N x S line Bass St .	3.0 ft.
W x E line house	2.6 ft.
E x W line house	23.5 ft.
N x N line house	18.0 ft.

Main is 15 ft. N x S line.

Work done Oct. 25, 1985

31 ft. - 3/4" Copper tubing by Owner
(15' out: 16' ins.)

Labor.....	\$	46.56
3/4" Corporation tap.....	\$	7.98
3/4" Curb stop.....	\$	15.47
1 Caldwell Stop box, complete.....	\$	21.00
Carting.....	\$	10.00
B-100 Mu. tapping machine use.....	\$	12.00
2 3/4" meter cplgs. @ 3.00 ea.....	\$	6.00
Turn on charge.....	\$	15.00
	\$	134.01

Norman Enterprises dug, backfilled
& will maintain trench.

*Cplgs given
11/13/85*