

Tel. 588-5053

Ed Sylvia by J. M. Butler, Bristol
Management Assoc., 435 Depot St. So.
Easton, MA 02375

65

October 25, 1985

#30345 W.S. #453 Cottage St.

Please install 1" copper serv. to supply 3-family
home. From Cottage St. Meter inside cellar wall. Replace
3/4" Serv. #6076 to be disctd.

MMasures of 1" Curb Stop:

S x S line Willis St.	63.0 ft.
E x W line Cottage St.	6.2 ft.
S x N line house	10.1 ft.
E x E line house	21.3 ft.

Main is 14 ft. E x W line.

Work done Nov. 7, 1985

24 ft. - 1" Copper tubing (14' out: 10'ins.)
supplied by Owner

Labor.....\$ 84.92

1" Corporation.....\$ 12.06

1" Curb Stop.....\$ 32.10

1 Caldwell Stop Box, compl.....\$ 21.00

Carting.....\$ 10.00

B-100 Mu. tapping machine use.....\$ 14.00

2 1" meter cplg. @ 4.00 ea.....\$ 8.00

St. cut: 5' x 3' Warr. @ 14.50 SY .\$ 24.07

Side. cut: 6' x 4' Cement @ 16.00SY 42.56

Compressor use: 2 hrs @ 9.00 hr.....\$ 18.00

Turn On charge.....\$ 15.00

\$ 289.71