

T-1.

Leo R. Tremblay, Tremblay Truck Center
Inc., 284 Myrtle St., NB 02746 91

Oct. 25, 1985

#30346 E.S. #284 Myrtle St. opp. Buchanan St.

Please install 1½ copper serv. to supply bus garage.
From Myrtle St. Meter in box @ prop. line. Additional
serv. Joe August to dig trench.

Measures of 1½" Curb Stop:

N x S line Buchanan St.	32.0 ft.
W x E line Myrtle St.	9.6 ft.
N x N line Bldg.	34.0 ft.
W x W line Bldg.	34.3 ft.
W x W line addition	97.7 ft.

Main is 19 ft. E x W line.

Work done Nov. 14, 1985

rec'd stock 1/29/86 Summer + Gunbar
Stock supplied & installed by Contractor:

61 ft. - 1½" Copper tubing (36'out: 25'ins.)

1½" Hays Corporation tap

1½" Curb Stop

1 Buffalo Gate Box, compl.

8" x 1½" D.S. Service Saddle

D-4 Drilling Machine use.....\$ 25.00

Labor.....\$ 31.04

Turn on charge.....\$ 15.00

\$ 71.04