

↓ Tel.

Richard F. Bailey, 584 County St. NB

Nov. 1, 1985

#30350 S.S. Cherokee St. E x Morton Ave.

Please install 1" copper serv. to supply one-family home. From Cherokee St. Meter inside cellar wall. E. Reynolds to install. ON ASSESSMENT.

Measures of 1" Curb Stop:

W x W line Acushnet Ave.	322.6 ft.
N x S line Cherokee St.	8.0 ft.
E x W line house	1.6 ft.
W x E line house	33.0 ft.
N x N line house	36.0 ft.

Main is 18 ft. N x S line.

Work done Dec. 2, 1985

136A

47 ft. - 1" Copper tubing by Contractor
(18' out: 29' ins.)

Labor	\$	31.04
1" Corporation tap.....	\$	12.06
1" Curb Stop.....	\$	32.10
1 Caldwell Stop box, compl.....	\$	21.00
Carting.....	\$	10.00
B-100 Mueller tapp. mach. use.....	\$	14.00
2 -L'1" Meter cpigs. @ 4.00 ea.....	\$	8.00
Turn on charge.....	\$	15.00

Ed. Reynolds dug, backfilled & will ^{\$ 143.20}
maintain trench.

12/23/85 2-1" copper fletcher (lot 301)