

Tel. 993-3188 Duarte M. Raposo, 18 Stephen St. NB02740

Nov. 4, 1985

6

✓ #30354 S.S. Freedom Blvd. W x Lighthouse Lane

Please install 1" copper serv. to supply one-family home

From Freedom Blvd. Meter inside cellar wall. LAY WITH DRAIN.

Measures of 1" Curb Stop:

W x W line Lighthouse Lane

223.6 ft.

N x S line Freedom Blvd.

4.0 ft.

W x E line house

31.0 ft.

Ex W line house

17.8 ft.

Main is 15 ft. N x S line.

Work done May 9, 1986

N x N line house

31.0 f t.

42 ft. - 1" Copper tubing by Owner
(15' out: 27' ins.)

Labor.....	\$ 28.00
1" Corporation tap.....	\$ 12.06
1" Curb Stop.....	\$ 32.10
1 Caldwell Stop box, compl.....	\$ 21.00
Carting.....	\$ 10.00
B-100 Mueller Tapp. mach. use.....	\$ 14.00
2 1" meter cplgs. @ 4.00 ea.....	\$ 8.00
Turn on charge.....	\$ 15.00

\$ 140.16

E. Reynolds Dug, backfilled & will maintain
trench.

5/13/86 2-1" cplg picked up - Arango