

Tel.

Manuel DosReis, 21 Jones St. NB02745

Nov. 12, 1985

123B

#30357 N.S. Jones St. W x Mt. Pleasant St.

Please install 1" copper serv. to supply one-family home. From Jones St. Meter inside cellar wall.

Measures of 1" Curb Stop:

W x W line Mt. Pleasant St.	477.0 ft.
S x N line Jones St.	5.6 ft.
W x W line house	4.0 ft.
S x S line house	22.0 ft.

Main is 36 ft. S x N line.

Work done Nov. 19, 1985

63 ft. - 1" Copper tubing by Owner:
(36' out: 27' ins.)

Labor.....	\$ 173.84
1" Corporation.....	\$ 12.06
1" Curb Stop.....	\$ 32.10
1 Caldwell Stop Box, compl.....	\$ 21.00
Carting.....	\$ 10.00
B-100 Mu. Tapp. Mach. use.....	\$ 14.00
2 1" meter cplgs. @ 4.00 ea.....	\$ 8.00
Loader use: 3 hrs. @ 9.00.....	\$ 27.00
Compressor use: One hour.....	\$ 8.00
St. cut: 32' x 3' Warr. @ 14.50SY	\$ 154.29
Side. cut: Gravel	N/C
Turn on charge.....	\$ 15.00
	\$ 475.29