

tel. 999-3750(home) John M. Kalisz, 130 Rebecca St.NB

995-5123(bus.) December 3, 1985

#30362 S.S. Nash Rd. W x Church St.

102

Please install 2" copper serv. to supply office complex. From Nash Rd. Meter in box on taker's land. B.Smith to install.

**Measures of 2" Curb Stop:**

W x W line Church St.

534.5 ft.

W x 12" dividing gate W x tracks

69.0 ft.

On S. line Nash R d.

E x E line Bldg. (Loranger)

9.0 ft.

N x N line Bldg. (Loranger)

10.5 f t.

Main is 18 ft. N x S line.

Work done Dec. 5, 1985

Sumner & Dunbar made tap & supplied stock:

18 ft. - 2" Copper tubing (18' out:

2" Corporation tap

2" Curb Stop

1 Buffalo Gate Box, complete

-----

Smith dug, backfilled & will maintain trench.

Insp.....	\$	10.63
Turn on charge.....	\$	15.00
	<u>\$</u>	<u>25.63</u>