

Tel. 990-0720

Adelino DeSousa, P.O. Box M-423
N. B. 02744

69

January 6, 1986

#30370 S.S. Greenwood St. W x Hathaway Blvd.

Please install 1" copper serv. to supply one-family home. From Greenwood St. Meter inside cellar wall. Eduardo Diogues to install service.

Measures of 1" Curb Stop:

W x W line Hathaway Blvd.	139.0 ft.
N x S line Greenwood St.	2.0 ft.
E x W line house	27.0 ft.
W x E line house	23.0 ft.
N x N line house	25.7 ft.

Main is 17 ft. N x S line.

Work done March 24, 1986

39.7 ft. - 1" Copper by Owner (17' out: 22.7' ins.)	
Labor.....	\$ 31.04
1" Corporation Tap.....	\$ 12.06
1" Curb Stop.....	\$ 32.10
Caldwell Stop box, compl.....	\$ 21.00
Carting.....	\$ 10.00
B-100 Mu. Tapping machine use.....	\$ 14.00
2 1" Meter cplgs. @ 4.00 ea.....	\$ 8.00
Turn on Charge.....	\$ 15.00
	\$ 143.20

NOTE: 1" Cop to cop cplg. 1 ft. from bldg.
supplied by contractor.

E. Reynolds dig, backfilled & will maintain trench.