

Tel. 992-8474

William W. Davidian  
578 Brock Ave., N.B. 02744

#30372 E.S. #574 Brock Ave. S x Clara St. 12

Please install 1" copper serv. to supply two-family home. From Brock Ave. Meter inside cellar wall. Replaces 5/8" Serv. #18464 to be disctd. Fontaine- Plumber

Measures of 1" Curb Stop:

S x S line Clara St.	73.0 ft.
W x E line Brock Ave.	10.0 ft.
N x S line Bldg.	20.0 ft.
W x W line Bldg.	10.0 ft.

Main is 57 ft. W x E. line.  
Work done Jan. 29, 1986

This service was completely installed by  
Frank Corp.

No inspection was made.

We do not know if old tap was shutoff at  
main.

Service found on Jan. 29, 1986.

Turn on charge.....	\$ 15.00
2 1" meter cplg. @ 4.00 ea.....	\$ 8.00
	<hr/>
	\$ 23.00