

✓ Tel. 992-8785

Manuel Duraes 238 Sconticut Neck Rd.

January 27, 1986 Fairhaven, MA 02719

#30373 E.S. #1646 Purchase St. N x Merrimac St. 72

Please install 1" copper serv. to supply retail complex. From Purchase St. Meter in office area. City to install.

Measures of 1" Curb Stop:

N x N line Merrimac ST .	126.0 ft.
--------------------------	-----------

W x E line Purchase St.	3.8 ft.
-------------------------	---------

N x S line Bldg.	20.5 ft.
------------------	----------

Main is 34 ft. W x E line.

Work done March 20, 1986

34 ft. - 1" Copper tubing by Owner

(34' out:

Labor.....	\$ 24.38
1" Corporation tap	\$ 12.06
1" Curb Stop.....	\$ 32.10
1 Caldwell Stop Box, compl.....	\$ 21.00
Carting.....	\$ 10.00
B-100 Mu. tapp. mach.....	\$ 14.00
2 1" meter cplg. @ 4.00 ea.....	\$ 8.00
Turn on charge.....	\$ 15.00

\$ 136.54

Contractor dug, backfilled & will
maintain trench.