

✓ Tel. 992-0132

Michael W. Panagakos, 19 Village Ave.
Acushnet, MA 02743

55

Feb. 20, 1986

#30378 S.W. Cor. #1014 Kempton & Oneida Sts.

Please install 2" copper serv. to supply restaurant.
From Oneida St. Meter in bldg. above floor. Joe August to
dig & Maintain trench.

Measures of 1" Curb Stop:

S x S line Kempton St.	103.0 ft.
E x W line Oneida St.	10.0 ft.
N x S line Bldg.	2.0 ft.
S x N line Bldg.	38.0 ft.
E x E line Bldg.	22.6 ft.

Main is 20 ft. E x W line.

Work done April 15, 1986

32 ft. - 1" Copper tubing by Owner
(20' out: 12' ins.)

Labor.....	\$	31.04
1" Corporation tap.....	\$	12.06
1" Curb Stop/.....	\$	32.10
1 Caldwell Stop Box, complete.....	\$	21.00
Carting.....	\$	10.00
B-100 Mu. tapping mach. use.....	\$	14.00
2 1" meter cplgs. @ 4.00 ea.....	\$	8.00
Turn on charge.....	\$	15.00
	\$	143.20

J. August dug, backfilled & will
maintain trench.