

Tel.

A & G Associates, P.O.Box 1467
Brockton, MA 02403

23

Feb. 20, 1986

#30379 W.S. #5 Bonneau Ct. S x Sawyer St.

Please install 1" copper serv. to supply three-family home. From Bonneau Ct. Meter inside cellar wall. City to install. Tap main on Bonneau Ct. Formerly supplied by serv.#8495 (204 Sawyer St.)

Measures of 1" Curb Stop:

S x S line Sawyer St.	67.0 ft.
E x W line Bonneau Ct.	4.8 ft.
S x N line Bldg.	3.7 ft.
E x E line House	10.0 ft.

Main is 34 ft. E x W line.

Work done Feb. 25, 1986

Turn On charge.....	\$	15.00
42 ft. - 1" Copper tubing @ 2.85'		
(34' out: 8' ins.).....	\$	119.70
Labor.....	\$	162.56
2 1" Curb stop @ 32.10.....	\$	64.20
1 Caldwell Stop Box, compl.....	\$	21.00
Carting.....	\$	10.00
6" - 1½" Copper tubing @ 3.67'.....	\$	1.84
1-1½" x 1½" cop to cop cplg., comp.....	\$	15.98
1-1½" x 1½" x 1" tee, copper.....	\$	3.86
2 1" meter cplgs. @ 4.00 ea.....	\$	8.00
Loader use: 3 hrs. @ 9.00 hr.....	\$	27.00
Compressor use: 2 hrs. @ 8.00 hr.....	\$	16.00
Carting.....	\$	10.00
St. cut: 24' x 3' Warr. @ 14.50 SY	\$	116.00
Side. cut: 2' x 4' Cement @ 16.00SY.....	\$	12.76
	593.90	\$ 603.90