

Tel. 588-5053

Charles F. Callan, 435 Depot St. So.

Feb. 25, 1986

Easton, MA 02375

#30381 N.S. #119-123 Rivet St. W x Purchase St.

30

Please install 1" copper serv. to supply 2 apts. & commercial complex. From Rivet St. Meter inside cellar wall City to install. Replaces 5/8" Serv. #6468 to be disctd.

Measures of 1" Curb Stop:

E x E line Purchase St.

57.0 ft.

S x N line Rivet St.

7.0 ft.

E x W line Bldg.

19.0 ft.

S x S line Bldg.

7.0 ft.

Main is 27 ft. S x N line.

Work done March 24, 1986

|                                            |          |
|--------------------------------------------|----------|
| 32 ft. - 1" Copper tubing @ 2.85'          |          |
| (27' out: 5' ins.).....                    | \$ 91.20 |
| Labor.....                                 | \$162.56 |
| 1 1" Corporation .....                     | \$ 12.06 |
| 1 1" Curb Stop.....                        | \$ 32.10 |
| 1 Caldwell Stop box, compl.....            | \$ 21.00 |
| Carting.....                               | \$ 10.00 |
| B-100 Mu. tapping mach. use.....           | \$ 14.00 |
| 2 1" meter cplgs. @ 4.00 ea.....           | \$ 8.00  |
| Loader use: 3 hrs. @ 9.00 hr.....          | \$ 27.00 |
| Compressor use: 2 hrs. @ 8.00 hr.....      | \$ 16.00 |
| St. cut: 12' x 4' Warr. @ 14.50 SY.....    | \$ 77.29 |
| Side. cut: 5' x 10' Cement @ 16.00 SY..... | \$ 88.80 |
| Turn on charge.....                        | \$ 15.00 |
|                                            | <hr/>    |
|                                            | \$575.01 |