

✓ Tel. 999-3621

Joyce Ann Lizotte, 292½ Davis St.

Feb. 25, 1986

N.B. 02746

#30382 S.S. #292½ Davis St. W x ashley Blvd. *1a3*

Please install 3/4" copper serv. to supply one-family home. From Davis St. meter inside cellar wall. City to install. Formerly supplied by Serv. #10208.

Measures of 3/4" Curb Stop:

W x W line Ashley Blvd. 267.2 ft.

N x S line Davis St. 7.1 ft.

W x E line house (292 Davis St.) 7.0 ft.

Main is 18 ft. N x S line.

Work done March 25, 1986

21 ft. - 3/4" Copper tubing (18' out: 3' ins.)	
@ 2.10'.....	\$ 44.10
Labor.....	\$ 79.04
1 - 3/4" Corporation tap.....	\$ 7.98
1 - 3/4" Curb Stop.....	\$ 15.47
1 Caldwell Stop box, compl.....	\$ 21.00
Carting.....	\$ 10.00
B-100 Mu. Tapping machine use.....	\$ 12.00
2 3/4" meter cplgs. @ 3.00 ea.....	\$ 6.00
St. cut: 8' x 3' Warr. @ \$ 14.50 SY.....	\$ 38.57
Side. cut: 10' x 4' Cement @ 16.00 SY.....	\$ 71.04
Loader use: 2 hrs. @ 9.00 hr.....	\$ 18.00
Compressor use: one hour.....	\$ 8.00
Turn on charge.....	\$ 15.00
	\$ 346.20

219 Safe 8609-1824