

A.J. Lane & Co., Inc. 1500 Worcester Ed., Framingham
Feb. 17, 1986

134 G

#30458 S.S. Puritan Way, E x Pilgrim Way

Please install 1" copper serv. to supply one-family
home. From Puritan Way. Meter inside cellar wall.
Contr. to install Lot 101

Measures of 1" Curb Stop:

E x E line Pilgrim Way	291.0 ft.
N x S line Puritan Way	3.0 ft.
E x W line house	8.6 ft.
W x E line house	28.0 ft.
N x N line house	31.5 ft.

Work done Sept. 22, 1986

Contractor supplied & installed all stock:

This service was not inspected

Turn on charge.....15.00

2 - 1" meter cplgs. @ 4.00 ea.....\$ 8.00

\$ 23.00