

Tel. 758-4915 (Cape Bldgs).

Roth Textile Engraving Corp.
699 Tarkiln Hill Rd. NB02745

March 3, 1986

#30489 N.E. cor. Tarkiln Hill Rd. & Lambeth St. 125 A

Please install 1½" copper serv. to supply industrial plant. From Tarkiln Hill Rd. Meter inside bldg. above floor. Contr. to install. Has sewer.

Measures of 2" Curb Stop:

W x W line Kings Highway	427.0 ft.
S x N line Tarkiln Hill Rd.	7.0 f t.
W x E line Bldg.	26.0 ft.
S x S line Bldg.	41.0 f t.
E x W line Bldg.	26.6 ft.

Main is 32 ft. S x N line

Work done June 17, 1986

Hoadley tapped main & Cape Bldg. supplied & installed
all material:

1 - 36" x 2" Serv. Saddle

73 ft. - 2" Copper tubing(32' out: 41' ins.)

2" Corp. tap

2" Curb Stop

1 Buffalo Gate Box, compl.

Cape Bldg. dug, backfilled & will maintain trench.

Inspection.....	\$ 31.04
Turn on charge.....	\$ 15.00
	\$ 46.04