

Tel. 998-1166 Robert C. Cook c/o N.B.Welding Supply Inc.
P.O.Box B-951, New Bedford, MA 02741

March 11, 1986

72

#30493 E.S. #272 H. Melville Blvd. N x Tichon Ave.

Please install 1" copper serv. to supply wholesale
welding distribution. From H. Melville Blvd. Meter in
utility room. Has Sewer J. August to install.

Measures of 1" Curb Stop:

N x N line Tichon Ave. 657.0 ft.

On E. line H. Melville Blvd.

N x S line Bldg. 65.0 ft.

N x N line Bldg. 5.0 ft.

W x W line Bldg. 37.0 ft.

Main is 20 ft. E x W line

Work done May 5, 1986

57 ft. - 1" Copper tubing by Owner
(20' out: 37' ins.)

Labor.....	\$ 8.18
1" Corporation tap.....	\$ 12.06
1" Curb Stop.....	\$ 32.10
Carting.....	\$ 10.00
B-100 Mu. tapping mach. use.....	\$ 14.00
2 1" meter cplgs. @ 4.00 ea.	\$ 8.00
Turn on charge.....	\$ 15.00
Caldwell Stop box, compl.....	<u>21.00</u>
	\$120.34

J. August Cont. dug, backfilled & will
maintain trench.