

Tel. 994-2111

L.M.S.Realty Trust by L.J.Morency
350 Prescott St., N.B. 02745

72

March 20, 1986

#30497 E.S.#1584 Purchase St. S x Merrimace St.

Please install 1½" copper serv. to supply six-family home. From Purchase St. Meter inside cellar wall. City to install. Replaces 5/8" Serv.#6590 to be disctd.

Measures of 1½" Curb Stop:

S x S line Merrimac St.	56.0 ft.
W x E line Purchase St.	4.0 ft.
S x N line house	8.0 ft.
W x W line house	11.3 ft.

Main is 32 ft. W x E line.

Work done April 1, 1986

* REC'D 4-10-86 * REC'D 5/6/86

Stock to be returned by Owner:

- * 16" x 1½" Double Strap Service Saddle
- * 1½" Corporation tap
- * 1½" Curb Stop
- * 1 Buffalo Gate Box, complete

42 ft. - 1½" Copper tubing by Owner
(32' out: 10' ins.)

Labor.....	\$ 162.56
Carting.....	\$ 10.00
D-4 Drilling Machine use.....	\$ 25.00
Loader use: 3 hrs. @ 9.00 hr.....	\$ 27.00
Compressor use: 2 hrs. @ 8.00 hr.	\$ 16.00
St. cut: 18' x 3' Warr. @ 14.50 SY	\$ 87.00
Side. cut: 10' x 5' Cem. @ 16.00 SY	\$ 88.80
Turn On charge.....	\$ 15.00

TOTAL \$ 431.36