

Tel. 999-1913

Edward J. Sylvia

105 Nauset St.

2/3/89

WCSB

DBA Airport Landing

#30500 E.S. Mt. Pleasant St. S x Downey St.

123"

Please install 2" copper ser. to supply a bed spread mill outlet. from Mt. Pleasant St. Meter in pit at property line.

Measures of 2" Curb Stop:

S x S line Downey St.

876.0 ft.

W x E line Mt. Pleasant St.

6.0 ft.

N x N line Bldg.

85.0 ft.

W x meter box

5.0 ft.

Main is 8 ft. W x E line.

Work done Feb. 22, 1989

Contractor supplied the following materials:
12 ft. - 2" Copper tubing (8' out: 4' ins.)
1 - 2" Curb stop, Mueller
1 Gate Box, compl.

To be returned:

1 - 8" x 2" D .S. Service Saddle - by City
1 - 2" Corporation Tap, Mu. - by City

RET.
3/28/09
CWP

D-5 Drilling Mach. use.....	\$ 35.00
Carting.....	\$ 15.00
Labor.....	\$ 49.17
Turn on charge.....	\$ 15.00

\$ 114.17

Cornerstone Exc. dug & will maintain trench.