

Tel. 996-5214

Albino Gomes, 1017 Cove Rd. NB 02744

April 7, 1986

127B

✓ #30506 W.S. Worcester St. N x Lynn St.

Please install 1" copper serv. to supply one-family home. From Worcester St. Meter inside cellar wall. will notify when ready.

Measures of 1" Curb Stop:

N x N line Lynn St.	336.9 ft.
E x W line Worcester ST .	9.7 f t.
N x S line Bldg.	6.9 ft.
E x E line Bldg.	15.0 ft.

Main is 18 ft. E x W line.

Work done June 4, 1986

37 ft. - 1" Copper tubing @ 2.85'....	\$	105.45
Labor.....	\$	87.60
1" Corporation tap.....	\$	12.06
1" Curb Stop.....	\$	32.10
1 Caldwell Stop Box, compl.....	\$	21.00
Carting.....	\$	10.00
B-100 Mu. tapping mach. use.....	\$	14.00
2 1" meter cplgs. @ 4.00 ea.....	\$	8.00
St. cut: 6' x 4' Warr. @ 14.50 SY....	\$	38.57
side. cut: 8' x 4' Dirt.....	\$	N/C
Loader use: 2 hrs. 9.00 hr.....	\$	18.00
Compressor use: one hour.....	\$	8.00
Turn on charge.....	\$	15.00
	\$	369.78

6/13/86
 pa chck # 0621 - Albino Jones