

Tel. 995-8922 Richard P. Laiselle, 18 Lambert S t.
Apr. 8, 1986 Acushnet, Ma. 02743

#30507 E.S. Oliver St. S x Lynn St.

127B

Please install 1" copper serv. to supply one family home. From Oliver St. Meter inside cellar wall. City to install after July.

Measures of 1" Curb Stop:

IS x IS line Lynn St. Ave.	102.0 ft.
W x E line Oliver St.	8.0 ft.
S x N line house	12.0 ft.
W x E line house	25.0 ft.

W

Main is 32 ft. W x E line.
Work done Oct. 23, 1986

60 ft. - 1" Copper tubing (32' out: 19' ins.)	
L @ 2.85'	\$ 171.00
Labor	\$ 31.04
1" Corporation tap	\$ 12.06
1" Curb Stop	\$ 22.15
1 Caldwell Stop Box, compl	\$ 21.00
Carting	\$ 10.00
B-100 Mu. tapping machine use	\$ 14.00
2 1" meter cpgs. @ 4.00 ea	\$ 8.00
Turn on charge	\$ 15.00
	\$ 304.25

M. Andrade dug, backfilled & will maintain trench.

1/9/87 2-1" cplps given Aguin