

Tel.

Richard F. Bailey, 584 County St. NB

April 16, 1986

89

#30511 S.S. Topham St. E x Shawmut Ave.

Please install 1" copper serv. to supply one-family home. From Topham St. Meter inside cellar wall. Ed Reynolds to install.

Measures of 1" Curb Stop:

E x E line Shawmut Ave.	113.0 ft.
N x S line Topham St.	4.8 ft.
E x W line Bldg.	4.0 ft.
N x N line Bldg.	16.0 ft.

Main is 15 ft. N x S line.

Work done May 13, 1986

35 ft. - 1" Copper tubing by Owner
(15' out: 20' ins.)

Labor.....	\$	31.05 ⁰⁴
1" Corporation tap.....	\$	12.06
1" Curb Stop.....	\$	32.10
1 Caldwell Stop box, compl.....	\$	21.00
Carting.....	\$	10.00
B-100 Mu. tapp. machine use.....	\$	14.00
2 1" meter cplgs. @ 4.00 ea.....	\$	8.00
Turn on charge.....	\$	15.00
	\$	143.20

E. Reynolds dug, backfilled & will
maintain trench.