

Tel. 992-8081

Frank & Shirley Cardoso

135 Bellevue St., NB, Ma. 02744

April 22, 1986

#30514 N.S. Freedom Blvd. W x Lighthouse La.

Please install 1" copper serv. to supply one-family home. From Freedom Blvd. Meter inside cellar wall. City to install. Lay with drain.

Measures of 1" Curb Stop:

|                          |          |
|--------------------------|----------|
| E x E line Belmont St.   | 98.0 ft. |
| S x N line Freedom Blvd. | 7.3 ft.  |
| W x E line house         | 18.8 ft. |
| S x S line house         | 20.0 ft. |

Main is 32 ft. S x N line.

Work done May 27, 1986

|                                           |           |
|-------------------------------------------|-----------|
| 38 ft. - 1" Copper tubing by City @ 2.85' |           |
| ( 32' out: 26' ins.).....                 | \$ 108.30 |
| Labor.....                                | \$ 87.60  |
| 1" Corporation tap.....                   | \$ 12.06  |
| 1" Cuyb Stop.....                         | \$ 32.10  |
| 1 Caldwell Stop Box, compl.....           | \$ 21.00  |
| Carting.....                              | \$ 10.00  |
| B-100 Mu. tapp. mach. use.....            | \$ 14.00  |
| 2 1" meter cplgs. @ 4.00 ea.....          | \$ 8.00   |
| St. cut: 22' x 3' Warr. @ 14.50 SY.....   | \$ 106.29 |
| Side. cut: 10' x 3' Dirt.....             | \$ N/C    |
| Loader use: 2 hrs. @ 9.00 hr.....         | \$ 18.00  |
| Compressor use: 1 hr. @ 8.00 hr.....      | \$ 8.00   |
| Turn on charge.....                       | \$ 15.00  |

6/5/86 picked up 2 1" cplgs - Glenn \$ 440.35