

✓ Tel. 990-0411

W.C.D. Pigeon Club, Inc. by Judith
A. DeMello, Sec. Trea., 174 Wilbur
St., New Bedford, MA 02740 100

April 23, 1986

#30515 N.S. Collette St. W x Riverside Ave.

Please install 1" copper serv. to supply pigeon club
From Collette St. Meter inside cellar wall.

Measures of 1" Curb Stop:

W x W line Riverside Ave.	319.0 ft.
S x N line Collette St.	6.0 ft.
W x E line Bldg.	37.6 ft.
E x W line Bldg.	3.10 ft.
S x S line bldg.	26.6 ft.

Main is 17 ft. N x S line.

Work done Aug. 13, 1986

Wm Smith dug backfilled & will maintain trench.
42 ft. - 1" Copper tubing (17' out: 25' ins.)
1" Corporation tap
1" Curb Stop
1 Caldwell Stop Box, compl.

All above stock supplied & installed by Wm. Smith

B-100 Mu. tapping machine use.....	\$ 14.00
2 - 1" meter cplgs. @ 4.00 ea.	\$ 8.00
Turn on charge.....	\$ 15.00
Labor.....	\$ 31.04
	\$ 68.04