

✓ Tel. 992-7419

Savaria Realty c/o Maurice Savaria
389 State Rd. No. Dart., MA 02747

April 25, 1986

#30519 S.S. Maplewood St. W x Town Line

130A

Please install 1" copper serv. to supply one-family home. From Maplewood St. Meter in box on taker's land. Main to be extended. No sewer. ON ASSESSMENT. P130A, L543.

Measures of 1" Curb Stop:

E x E line Acushnet Ave.	1046.0 ft.
N x S line Maplewood St.	7.5 ft.
W x W line Bldg.	1.0 ft.

Main is 17 ft. -N x S line.

Work done June 2, 1986

17 ft. - 1" Copper tubing by City @ 2.85'	\$ 48.45
Labor.....	\$ 76.12
1" Corporation.....	\$ 12.06
1" Curb Stop.....	\$ 32.10
1 Caldwell Stop Box, complete.....	\$ 21.00
Carting.....	\$ 10.00
B-100 Tapping Mach. Use.....	\$ 14.00
2 1" meter clogs. @ 4.00 ea.....	\$ 8.00
Loader use: 2 hrs. @ 9.00 hr.....	\$ 18.00
Compressor use: one hour.....	\$ 8.00
St. cut: 6' x 4' Warr. @ 14.50 SY.....	\$ 38.57
Side. cut: 8' x 4' Gravel.....	\$ N/C
Turn on charge.....	\$ 15.00
	\$ 301.30