

Tel. 999-1228

Frederick R. Satkin, Satkin Mills, Inc.

Apr. 28, 1986

596 Orchard St. NB 02740

#30523 S.S. Washburn St. E x Belleville Ave.

85

Please install 2" copper serv. to supply textile mill.
From Washburn St. Meter in bldg. above floor. City to
install. Replaces 1" serv. #29193 to be disctd.

Measures of 4" Tapping Gate Valve, Mech:

E x E line Belleville Ave. 14.2 ft.

N x S line Washburn St. 12.7 ft.

E x W line Bldg. 11.0 ft.

N x N line Bldg. 12.7 ft.

Main is 14 ft. N x S line.

Work done June 12, 1986

Stock supplied by Contractor:

13.1 ft. - 4" CIGL Ductile Pipe

10" x 10" x 4" Mu. tapping sleeve, mech.

4" Mu. tapping gate valve, mech.

1 Roadway Gate Box, complete

Sumner & Dunbar, Inc. tapped main

Water Dept. installed gate to foundation:

4" Pipe Clamp.....\$10.00

2 4" 1/16 Bends, Mech. Jt. @60.-\$120.00

4 Duc Lugs @ 2.00 ea.....\$ 8.00

12 - 3/4" nuts @ .30 ea.\$ 3.60

12 ft. - 3/4" thrd. rods @ .73'...\$ 8.76

Labor.....\$ 61.30

Turn On charge.....\$ 25.00

\$ 236.66