

Tel. 676-3084 Norman Perry, 320 Valley Rd. NB 02745

May 5, 1986

#30529 E.S. Cleveland St. S x Rodney St. 12

Please install 1" copper serv. to supply duplex home.
From Cleveland St. Meter in box on taker's land. Main to
be extended by contractor.

Measures of 1" Curb Stop:

N x N line Fredrick St.	244.0 ft.
W x E line Cleveland St.	4.6 ft.
S x N line house	29.0 ft.
N x S line house	31.0 ft.
W x W line house	17.6 ft.

Work done March 12, 1987

Main is 16 ft. E x W line

29 ft. - 1" Copper tubing (16' out: 13' ins.)
supplied by Owner

Labor.....	\$	44.04
1" Corporation tap.....	\$	12.06
1" Curb Stop.....	\$	22.15
1 Caldwell Stop Box, compl.....	\$	21.00
Carting.....	\$	10.00
B-100 Mu. tapping mach. use.....	\$	14.00
2 1" meter cplgs. @ 4.00 ea.....	\$	8.00
Turn on charge.....	\$	15.00
	\$	146.25

M. Riccardo dug, backfilled & will maintain
trench. Permit #67