

Tel. 990-2275

Raymond St. Pierre, 168 Tinkham St. NB

May 6, 1986

#30531 S.S. Central Ave. E x Church St.

109

Please install 1" copper serv. to supply one-family home. From Central Ave. Meter inside cellar wall. Will notify when ready.

Measures o f 1" Curb Stop:

E x E line Church St.	258.0 ft.
N x S line Central Ave.	7.0 ft.
E x W line Bldg.	4.0 ft.
W x E line Bldg.	24.3 ft.
N x N line house	33.2 ft.

Main is 16 ft. N x S line.

Work done Sept. 2, 1986

42 ft. - 1" Copper tubing supplied by Owner
(16' out: 26' ins.)

Labor.....	\$ 31.04
1" Corporation tap.....	\$ 12.06
1" Curb Stop.....	\$ 32.10
1 Caldwell Stop Box, complete.....	\$ 21.00
Carting.....	\$ 10.00
B-100 Mu. tapping mach. use.....	\$ 14.00
2 1" meter cplgs. @ 4.00 ea.....	\$ 8.00
Turn on charge.....	\$ 15.00
	\$143.20

D. B aptista dug, backfilled & will
maintain trench.

2-1" cplgs given 10/8/86. Lantz