

Tel. 997-2537

Curtis Perry, 412 County St. NB 02740

May 8, 1986

57

#30534 N.S. #187 North St. W x Ash St. (N.W. COR.)

Please install 1" copper serv. to supply three-family home. From Ash St. Meter inside cellar wall. Replaces 5/8" serv. #5479 - to be discd.

Measures of 1" Curb Stop:

N x N line North St .	39.8 ft.
E x W line Ash S t.	6.4 ft.
S x N line house	4.7 ft.
E x E line house	7.3 ft.

Main is 14 ft. E x W line.

Work done May 19, 1986

17 ft. - 1" copper tubing @ 2.85'	\$ 48.45
Labor	\$ 87.60
1" Corporation tap	\$ 12.06
1" Curb Stop	\$ 32.10
1 Caldwell Stop box, compl.	\$ 21.00
Carting	\$ 10.00
B-100 Mu. Tapping machine use	\$ 14.00
2 1" meter cplgs. @ 4.00 ea.	\$ 8.00
St. cut: 6' x 3' Warr. @ 14.50 SY	\$ 29.00
Side. cut: 8' x 3' Blacktop @ 13.50 SY	\$ 35.91
Loader use: 2 hrs. @ 9.00 hr.	\$ 18.00
Compressor use: one hour	\$ 8.00
Turn on charge	\$ 15.00
	\$ 339.12

6/23/86 2-1" cplgs plumber