

Tel. 997-2537

Curtis Perry, 412 County St., NB

May 8, 1986

85

#30535 N.S. #65 Washburn St. E. x Acushnet Ave.

Please install 1" copper serv. to supply three-family home. From Washburn St. Meter inside cellar wall. Replaces 5/8" serv. #4496 - to be disctd.

Measures of 1" Curb Stop:

E x E line Acushnet Ave.	147.8 ft.
S x N line Washburn St.	6.8 ft.
W x E line Bldg.	5.5 ft.
S x S line house	12.4 ft.

Main is 27 ft. S x N line.

Work done May 14, 1986

36.5 ft. - 1" Copper tubing @ 2.85'	
(27' out: 9.5' ins.).....	\$ 104.03
Labor.....	\$ 158.56
1" Corporation tap.....	\$ 12.06
1" Curb Stop.....	\$ 32.10
1 Caldwell Stop box, compl.....	\$ 21.00
Carting.....	\$ 10.00
B-100 Tapping Machine use.....	\$ 14.00
2 1" meter cplgs. @ 4.00 ea.....	\$ 8.00
St. cut: 8' x 3' Warr. @ 14.50 SY.....	\$ 38.57
Side. cut: 8' x 4' Cement @ 16.00 SY.....	\$ 56.80
Loader use: 3 hrs. @ 9.00 hr.....	\$ 27.00
Compressor use: 2 hrs. @ 8.00 hr.....	\$ 16.00
Turn on charge.....	\$ 15.00

\$ 513.12