

Tel. 995-1844 Margaret B. Dinsmore, D.V.A. Airport Mini-
Storage, 17 South St., Marion, MA02738

600 May 9, 1986

123"

#30537 E.S. Mt. Pleasant St. N x Nash Rd.

Please install 1" copper serv. to supply office &
storage facility. From Mt. Pleasant St. Meter in bldg.
above floor. City to install.

Measures of 1" Curb Stop:

N x N line Nash Rd.	1097.0 ft.
W x E line Mt. Pleasant St.	10.9 ft.
S x N line Bldg.	6.3 ft.
W x W line office bldg.	39.4 ft.

Main is 43 ft. W x E line.

Work done June 25 & 26, 1986

Buried 1 " curb stop: E x main 13.6 ft.

45 ft. - 1" Copper tubing @ 2.85'.....\$ 128.25
(43' out: 34' ins.)

Labor.....\$ 313.50

1" Corporation tap.....\$ 12.06

1 Caldwell Stop Box, compl.....\$ 21.00

2 - 1" Curb STops @ 32.10 ea.\$ 64.20

Carting.....\$ 20.00

B-100 Mu. tapp. machine use.....\$ 14.00

2 1" meter cplg. @ 4.00 ea.....\$ 8.00

4 washers (for meter cplgs. @ .20 ea.....\$.80

St. cut: 18' x 3' Marr. @ 14.50 SY.....\$ 87.00

Side. cut: 12' x 3' Gravel.....\$ N/C

Loader use: 6 hrs. @ 9.00 hr.....\$ 54.00

Compressor use: 6 h rs. @ 8.00 hr.....\$ 48.00

Turn on charge.....\$ 15.00

\$ 785.81

2-1" Cplg - Santos Plumb