

↓ Tel. 675-1031 John R. Maltezos, 7 Norfolk St. Fall River.

64 May 15, 1986

02722

#30541 S.S. Lemos St. E x Sunset St.

80

Please install 1" copper serv. to supply one-family home. From Lemos St. Meter inside cellar wall. West House Ed Reynolds to dig & maintain trench.

Measures of 1" Curb Stop:

E x E line Sunset S t.	354.0 ft.
N x S line Lemos St.	5.0 ft.
W x E line house	16.5 ft.
N x N line house	44.5 ft.

Main is 14 ft. N x S line.

Work done May 29, 1986

Lat # 106

14 ft. - 1" Copper tubing by Owner (14' out:	
Labor.....	\$ 31.04
1" Corp. tap.....	\$ 12.06
1" Curb Stop.....	\$ 32.10
1 Caldwell Stop Box, compl.....	\$ 21.00
Carting.....	\$ 10.00
B-100 Mu. tapping machine use.....	\$ 14.00
2 1" meter cplgs. @ 4.00 ea.....	\$ 8.00 18.00
Turn on charge.....	
	\$ 143.20

E. Reynolds dug, backfilled & will maintain trench.

2-1" cplgs given - 8/5/86