

Tel. 675-1031 John R. Maltesos, 7 Norfolk St. Fall
River, MA 02722

55 May 15, 1986

80

#30542 N.S. Lemos St. E x Sunset St.

Please install 1" copper serv. to supply one-family
home. From Lemos St. Meter inside cellar wall. East House
Ed Reynolds to dig & maintain trench.

Measures of 1" curb Stop:

E x E line Sunset St.	465.0 ft.
S x N line Lemos St.	6.0 ft.
E x W line house	5.0 ft.
S x S line house	32.0 ft.

Main is 36 ft. S x S line.
Work done May 29, 1986

Lot # 125

36 ft. - 1" Copper tubing by Owner (36' out:	
Labor.....	\$ 31.04
1" Corporation tap.....	\$ 12.06
1" Curb Stop.....	\$ 32.10
1 Caldwell Stop box, compl.....	\$ 21.00
Carting.....	\$ 10.00
B-100 Mu. tapping machine use.....	\$ 14.00
2 1" meter cplgs. @ 4.00 ea.....	\$ 8.00
Turn on charge.....	\$ 15.00
	\$ 143.20

E. Reynolds dug, backfilled & will maintain trench.

*2-1" cplgs given
8/5/86*