

✓ JOHN K. MALTEZOS, 7 Norfolk St. Fall River

63 May 15, 1986

02722 80

#30543 N.S. Lemos St. E x Sunset St.

Please install 1" copper serv. to supply one-family home. From Lemos St. Meter inside cellar wall. West house Ed Reynolds to dig & maintain trench.

Measures of 1" Curb Stop:

E x E line Sunset St.	404.0 ft.
S x N line Lemos St.	8.0 ft.
W x E line house	24.0 ft.
S x S line house	34.0 ft.

Main is 14 ft. N x S line.

Work done May 29, 1986

cat # 122

38 ft. - 1" Copper by Owner (38' out:

Labor.....	\$ 31.04
1" Corporation tap.....	\$ 12.06
1" Curb Stop.....	\$ 32.10
1 Caldwell Stop Box, compl.....	\$ 21.00
Carting.....	\$ 10.00
B-100 Mueller tapping machine use.....	\$ 14.00
2 1" meter cplgs. @ 4.00 ea.....	\$ 8.00
Turn on charge.....	\$ 15.00
	\$ 143.20

E. Reynolds dug, backfilled & will
maintain trench.

*2-1"
cplgs given*

8/5/86