

✓ Tel. 996-1032

Hillard Hickerson, 287 Coggeshall St.

May 27, 1986

NB. 02746

#30545 N.E. cor. #283-289 Coggeshall & Howard Sts.

93

Please install 1½" copper serv. to supply launderette
& apt. bldg. From Howard St. Meter inside cellar wall.
Serv. #7723 to be disctd. Ronald Roy plumber

Measures of 1½" Curb Stop:

N x N line Coggeshall S t.	34.0 ft.
W x E line Howard St.	5.0 ft.
S x N line house	6.0 ft.
W x W line house	5.0 ft.

Main is 17 ft. E x W line.

Work done Aug. 20, 1986

Owner supplied all stock:

18 ft. - 1½" Copper tubing (17' out: 1' ins.)

1½" Corporation tap

1½" Curb Stop

1 Buffalo Gate Box, compl.

6" x 1½" D.S. Serv. Saddle

Labor.....	\$	159.92
D-4 Drilling Machine use.....	\$	25.00
Carting.....	\$	10.00
Compressor use: 2 hrs. @ 8.00 hr....	\$	16.00
Loader use: 3 hrs. @ 9.00 hr.....	\$	27.00
St. cut: 13' x 4' Warr. @ 14.50 SY....	\$	83.66
Side. cut: 10' x 4' Cement @ 16.00 SY\$		71.04
Turn on charge.....	\$	15.00
	<u>\$</u>	<u>407.62</u>