

Tel. 995-6291

Jose S. Castelo, 1813 Acushnet Ave.

May 27, 1986

NB 02746

#30546 E.S. SeaView Terr. S x Freedom Bldg.

Please install 3/4" copper serv. to supply raised  
ranch. From Sea View Terr. Meter inside cellar wall.  
Pontes Construction.

Measures of 3/4" Curb Stop:

|                          |          |
|--------------------------|----------|
| N x S line Freedom Blvd. | 5.0 ft.  |
| W x E line Seaview Terr. | 6.7 ft.  |
| S x S line House         | 22.0 ft. |
| W x W line garage        | 30.0 ft. |

Main is 32 ft. W x E line.

Work done Oct. 9, 1986

|                                             |           |
|---------------------------------------------|-----------|
| 32 ft. - 3/4" Copper tubing by City @ 2.10' |           |
| ( 32.0 f t. out: 30 ft. ins.) .....         | \$ 67.20  |
| Labor.....                                  | \$ 37.95  |
| 1 - 3/4" Corp. T ap.....                    | \$ 7.98   |
| 1 - 3/4" Curb Stop.....                     | \$ 15.47  |
| 1 Caldwell Stop Box, compl.....             | \$ 21.00  |
| Carting.....                                | \$ 10.00  |
| B-100 Mu. tapping machine use.....          | \$ 12.00  |
| 2 3/4" meter cplgs. @ 3.00 ea.....          | \$ 6.00   |
| Turn on charge.....                         | \$ 15.00  |
|                                             | <hr/>     |
|                                             | \$ 192.60 |

M. Riccardi Cont. dug, backfilled & will  
maintain trench.