

Tel. 996-3917

Robt. Burrows, 263 Nash Rd. NBO2746

May 29, 1986

#30547 N.S. #261 Nash Rd. W x Ashley Blvd.

108

Please install $3/4$ " copper serv. to supply two-family home. From Nash Rd. Meter inside cellar wall. City to install. Replaces $5/8$ " Serv. #17773 to be disctd.

Measures of $3/4$ " Curb Stop:

W x W line Ashley Blvd. 300.2 ft.

S x N line Nash Rd. 7.0 ft.

W x E line house 1.0 ft.

S x S line house 21.0 ft.

Main is 42 ft. S x N line.

Work done June 19, 1986

1 - 3/4" x 3/4" cop to cop cplg. (at line) 5.62

56 ft. - 3/4" Copper tubing, by Owner
(42' out: 14' ins.)

Labor.....	\$ 166.00
3/4" Corporation tap.....	\$ 7.98
3/4" Curb Stop.....	\$ 15.47
1 Caldwell Stop box, compl.....	\$ 21.00
Carting.....	\$ 10.00
B-100 Mu. tapping machine use.....	\$ 12.00
2 3/4" meter cplgs. @ 3.00 ea.....	\$ 6.00
Loader use: 3 hrs. @ 9.00 hr.....	\$ 27.00
Compressor use: 2 hrs. @ 8.00 hr.....	\$ 16.00
St. cut: 24' x 3' Warr. @ 14.50 SY.....	\$ 116.00
Side. cut: 10' x 4' Cement @ 16.00 SY.....	\$ 71.04
Turn on charge.....	\$ 15.00
	\$ 489.11