

Tel. 992-6591 Gary Gomes, 23 Warren St. NB. 02744

June 9, 1986

127B

#30550 W.S. Worcester St. N x Lynn St.

Please install 1" copper serv. to supply one-family home. From Worcester St. Meter inside cellar wall.
E. Reynolds to install.

Measures of 1" Curb Stop:

N x N line Lynn St.	288.0 ft.
E x W line Worcester St.	6.0 ft.
S x S line House	18.0 ft.
E x E line house	32.0 ft.

Main is 18 f t. E x W line.

Work done Oct. 18, 1986

60 ft. - 1" Copper tubing (18' out: 32' ins.)	
@ 2.85'	\$ 171.00
Labor.....	\$ 28.34
1" Corporation tap.....	\$ 12.06
1" Curb Stop.....	\$ 22.15
1 Caldwell Stop box, compl.....	\$ 21.00
Carting.....	\$ 10.00
B-100 Mu. tapping machine use.....	\$ 14.00
2 1" meter cplgs. @ 4.00 ea.....	\$ 8.00
Turn on charge.....	\$ 15.00
	\$ 301.55

D. Norcross dug & excavated trench.