

Tel. 993-9914 Norman Perry, 414 County St. NB

14

March 6, 1987

#30552 N.W. cor. Ellen & Cleveland Sts.

Please install 1" copper serv. to supply duplex. From Ellen St. Meter in bldg. above floor. Mike Ricarde is contractor.

Measures of 1" Curb Stop:

W x W line Cleveland St.	49.0 ft.
--------------------------	----------

S x N line Ellen St.	9.0 ft.
----------------------	---------

W x E line house	28.6 ft.
------------------	----------

E x W line house	31.6 ft.
------------------	----------

S x S line house	20.0 ft.
------------------	----------

Main is 33 ft. S x N line.

Work done April 28, 1987

53 ft. - 1" Copper tubing (33' out: 20' ins.)
supplied by Owner

Labor.....	\$ 47.80
1" Corporation tap.....	\$ 12.06
1" Curb Stop.....	\$ 22.15
1 Caldwell Stop Box.....	\$ 21.00
Carting.....	\$ 10.00
B-100 Mu. tapping machine use.....	\$ 14.00
2 1" meter cplgs. @ 4.00 ea.....	\$ 8.00
Turn on charge.....	\$ 15.00
	\$ 150.01

Riccardi dug, backfilled & will maintain trench.