

Tel 995-6807

Dennis W. Siros, 1434 Old Plainville
Rd. NB 02747

June 24, 1986

#30555 S.S. Plainville Rd.(Old) E x Shawmut Ave. 124

Please install 1" copper serv. to supply ranch house.
From Plainville Rd. Owner to supply copper. Meter inside
cellar wall. Contractor is Mike Gelinas.

Measures of 1" Curb Stop:

E x E line Shawmut Ave.	402.8 ft.
N x S line Plainville Rd.	5.0 ft.
W x E line Bldg.	28.0 ft.
E x W line Bldg.	73.6 ft.
N x N line Bldg.	26.8 ft.

Main is 15 ft. N x S line.

Work done Sept. 26, 1986

36

36 ft. - 1" Copper tubing (15' out: 21' ins.)	
@ 2.85'.....	\$ 102.60
Labor.....	\$ 89.40
1" Corporation tap.....	\$ 12.06
1" Curb Stop.....	\$ 32.10
1 Caldwell Stop Box, compl.....	\$ 21.00
B-100 Mu. tapping machine use.....	\$ 14.00
2 1" meter cplgs. @ 4.00 ea.....	\$ 8.00
Turn on charge.....	\$ 15.00
Carting.....	\$ 10.00
Loader use: 2 hrs. @ 9.00 hr.....	\$ 18.00
Compressor use: one hour.....	\$ 8.00
St. cut: 7' x 4' Warr. @ 14.50 SY.....	\$ 45.10
Side. cut: Dirt.....	\$ N/C
	\$ 375.26