

77

Tel. 993-6815 David & Linda Tison, 8 Rodney St. NB

June 26, 1986

02744

#30556 E.S. County St. N x Linden St.(868 County St.)

Please install 1½" copper serv. to supply 12 apt. bldg.
From County st. Meter inside cellar wall. Repl. Ser.

#6546. Owner to supply copper. Dorsey Plum.-Taunton

Measures of 1½" Curb Stop:

N x N line Linden St .	188.0 ft.
W x E line County St.	10.0 ft.
N x S line bldg.	23.0 ft.
S x N line bldg.	25.0 ft.
W x W line Bldg.	12.0 ft.

Main is 20 f t. E x W line County St.

Work done Sept. 9, 1986

Owner supplied all stock;-

60 ft. - 1½" Copper tubing (30' out: 30' ins.)

1½" Corporation tap

1½" Curb Stop

1 Gate Box, compl.

6" x 1½" D .S. Serv. Saddle

Labor.....	\$	284.08
D-4 Drilling Machine use.....	\$	15.00
St. cut: 13' x 4' Warr. @ 14.50 SY.....	\$	83.81
Side. cut: 10' x 3' Cement @ 16.00 SY.....	\$	53.28
Loader use: 3 hrs. @ 9.00 hr.....	\$	27.00
Compressor use: 2 hrs. @ 8.00 hr.....	\$	16.00
Carting	\$	10.00
Turn on charge.....	\$	15.00.....
		<hr/>
Carting.....	\$	504.17