

Tel. 763-4567

John Majocka, 128 North Ave.

119

June 27, 1986

Rochester, MA 02770

#30558 S.S. ^{#60} Tarkiln Hill Rd. W x Belleville Ave. #60

Please install 1" copper serv. to supply car wash & convenience store. Meter inside meter pit. From Tarkiln Hill Rd. To replace ser. #21665 (5/8"). Contractor to supply copper.

Measures of 1" Curb Stop:

W x W line Belleville Ave.	115.0 ft.
N x S line Tarkiln Hill R d.	6.4 ft.
W x W line Bldg.	11.0 ft.
W x E line Bldg.	51.0 ft.
N x N line Bldg.	66.6 ft.
N x center of meter pit	9.0 ft.

Main is 18 ft. N x S line.

Work done Sept. 25, 1986

84 Ft. TOTAL

20 ft. - 1" SCopper tubing @ 2.85'.....	\$ 57.00
(18' out: 66' ins.)	
Labor.....	\$ 85.36
Existing 1" tap on 48" main	
1" Curb Stop.....	\$ 32.10
1 Caldwell Stop box, compl.....	\$ 21.00
Carting.....	\$ 10.00
2 1" meter cplg. @ 4.00 ea.....	\$ 8.00
St. cut: 6' x 5' Warr. @ 14.50 SY.....	\$ 48.29
Side. cut: 4' x 2' Blacktop @ 13.50 SY....	\$ 12.03
Loader use: 2 hrs. @ 9.00 hr.....	\$ 18.00
Compressor use: one hour.....	\$ 8.00
Turn on charge.....	\$ 15.00
	\$ 314.78