

43

Tel. 994-2226

Gerold A. Morressey Jr. 2 Hedge ST.

July 15, 1986

Fairhaven, MA

#30564 S.W. cor. Pauline St. & Brownell Ave.

Please install 1" copper serv. to supply ranch-style home. From Pauline St. Meter inside cellar wall. Bill Smith to install.

Measures of 1" Curb Stop:

W x W line Brownell Ave.	83.7 ft.
N x S line Pauline St.	6.2 ft.
W x E line house	3.7 ft.
N x N line house	29.0 ft.

Main is 18 ft. N x S line.

Work done July 16, 1986

41 ft. - 1" Copper tubing by Owner
(18' out: 23' ins.)

Labor.....	\$	26.82
1" Corporation tap.....	\$	12.06
1" Curb Stop.....	\$	32.10
1 Caldwell Stop Box, compl.....	\$	21.00
Carting.....	\$	10.00
B-100 Mu. tapp. machine use.....	\$	14.00
2 1" meter cplgs. @ 4.00 ea.....	\$	8.00
Turn on charge.....	\$	15.00

\$ 138.98

Wm. Smith & Son dug, backfilled
and will maintain trench.

*2-1"
cplgs given 8/22/86*