

Tel. 996-8210

Coastal Realty Inc. 286 H. Melville Blvd

July 16, 1986

NB02740

#30565 E.S. H. Melville Blvd. N x Tichon Ave. 72

Please install 2" copper serv. to supply office & warehouse. From H. Melville Blvd. Meter in box on taker's land.

Measures of 2" Curb Stop:

S x N line Wamsutta St.	710.0 ft.
W x E line Melville Blvd.	13.6 ft.
N x N line Bldg.	9.0 ft.
W x W line Bldg.	62.0 ft.

Main is 45 ft. W x E line.

Work done Aug. 10, 1986

NOTE: Curb stop is very deep.

Frank Corp. supplied & installed stock:-

100 ft. - 2" Copper tubing (45' out: 55' ins.)
2" Hays Corp.

2" Hays Curb stop
1 Caldwell Stop Box, compl.
16" x 2" Service Saddle D.S.
2" x 2" cop to cop cplg. (6 ft. E x main)

Riani of Marlboro, Mass. tapped main.

Frank Corp. dug, backfilled & will maintain
trench.

Turn on charge.....	\$ 15.00
Insp.....	\$ 3.48

\$ 18.48