

136 A

Tel. 994-2416

David J. Rivet, 23 Magnolia Ave.

July 21, 1986

Fairhaven, MA 02719

#30567 N.S. Cherokee St. W x Morton Ave.

Please install 1" copper serv. to supply one-family home. From Cherokee St. Meter inside cellar wall. Ed Reynolds to dig trench.

Measures of 1" Curb Stop:

W x W line Morton Ave.	245.0 ft.
S x N line Cherokee St.	7.0 ft.
W x E line house	7.0 ft.
S x S line house	27.0 ft.

Main is 32 ft. S x N line Cherokee St.

Work done Sept. 12, 1986

59 ft. - 1" Copper tubing (32' out: 27' ins.)	
@ 2.85'	\$ 168.15
Labor	\$ 28.34
1" Corporation tap	\$ 12.06
1" Curb Stop	\$ 32.10
1 Caldwell Stop Box, compl	\$ 21.00
Carting	\$ 10.00
B-100 Mu. tapping mach. use	\$ 14.00
2 1" meter cplgs. @ 4.00 ea	\$ 8.00
Turn on charge	\$ 15.00
	\$ 308.65

M. Andrade dug, backfilled & will maintain
trench